BYATARAYANAPURA DIVISION

Work Slip 2

Name of Work.	IMPROVEMENTS TO ROADS AND DRAINS AT TANISANDRA DASARAHALLI SARAIPALYA AND BHARATHINAGAR AND SURROUNDING AREA IN WARD NO.06 BYATARAYANAPURA SUB DIVISION PACKAGE-3 (OLD ANNUXURE-2) GO SI NO 109,110,111 COMPREHENSIVE DEVELOPMENT AND IMPROVEMENTS TO ROADS AND DRAINS RACHENAHALLI AND SURROUNDING AREA IN WARD NO.66&7 BYATARAYANAPURA SUB DIVISION PACKAGE -2 (OLD ANNEXURE-2) GO SI NO 12AND 113
Estimate Amount:-	Rs 2000.00 LAKHS
Amount put to Tender	Rs 1677122213.34/-
Name of Contractor:-	M/s. Ram and Company, Prop.Sri C R Girish, No.12, Patel Pillegowda Layout, Ramachandrapura, Bangalore 560013
Apporved amount:-	1693889949.00
Tender premium:-	1% Above

Sl. No	Description of Work	Unit	Qty as per Quoted Rate			Total Qty Executed	Qty. upto 125%			Qty. above 125%			Total Amount	Total excess amount	excess amount Paid in upto 2nd Ra Bill	excess amount Now to be Paid	Savings amount	Remarks
			Qty	Rates	Amount		Qty.	Rates	Amount	Qty.	Rates	Amt						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) and as per the directions of the Engineer-in-charge of the work	Sqm	8256.84	101.00	833940.00	8449.99	8449.99	101.00	853449.00	0.00	101.00	0.00	853449.00	[illegible]	0.00	19509.00	0.00	
4	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc. Complete and as per the directions of the Engineer-in-charge of the work	Sqm	1051.69	700.00	736183.00	2287.64	1314.61	700.00	920229.00	973.03	749.42	729209.00	1649438.00	913255.00	0.00	913255.00	0.00	
14	Excavation for roadwork in all types of soil by mechanical means including cutting and leading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work	Cum	30304.20	52.00	1575819.00	35036.05	35036.05	52.00	1821875.00	0.00	52.00	0.00	1821875.00	246056.00	0.00	246056.00	0.00	
15	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications and as per the directions of the Engineer-in-charge of the work	Cum	20168.40	1697.00	34225775.00	24414.99	24414.99	1697.00	41432241.00	0.00	1697.00	0.00	41432241.00	[illegible]	[illegible]	5518887.00	[illegible]	
	Grand total				37371717.00				45027794.00			729209.00	45757003.00	838286.00	1687579.00	6697707.00	0.00	

Note: Percentage of Workslip over the sanctioned Estimate=Excess amount over the approved amount/Approved Tender Price x 100

(6697707/169388949)x100 = 3.95%

Workslip Amount Rs.6697707/-
Percentage of Workslip 3.95%

M/S. RAM & COMPANY Contractor

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

Executive Engineer

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
Executive Engineer, ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾ
(BTP), BBMP..

[illegible] 800 kgs. With 20mm and [illegible] of 0.43cum machine mixed, well [illegible] of materials, | Cum | 6800.00 | Thousand Eight Hundred Only

Scanned by CamScanner